

Activity ID	Activity Name	Orig. Dur.	Rem. Dur.	Total Float	Early Start	Early Finish	Late Start	Late Finish	Calendar	2023							2024							2025							2026				
										J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul
<b>2022-01-1SU06 R01 - Meetinghouse Pond Area Collection System &amp; Pumping Station</b>																																			
<b>Milestones</b>																																			
A1010	Notice to Proceed   07/11/2023	0	0		11-Jul-23 A		09-Apr-24		2022-01 - 7d8h - Milestones	◆ Notice to Proceed   07/11/2023																									
A2330	NTP to Project Substantial   Calendar Days	796	605	3	11-Jul-23 A	04-Dec-25	09-Apr-24	07-Dec-25	2022-01 - 7d8h - Milestones	◆ NTP to Project Substantial   04-Dec-25																									
A2700	NTP to Underground Substantial   Calendar Days	754	554	23	11-Jul-23 A	14-Oct-25	09-Apr-24	06-Nov-25	2022-01 - 7d8h - Milestones	◆ NTP to Underground Substantial   14-Oct-25																									
A2680	Underground Substantial Completion   NTP+849 CCD   By 11/06/2025	0	0	23		14-Oct-25*		06-Nov-25	2022-01 - 7d8h - Milestones	◆ Underground Substantial Completion   14-Oct-25*																									
A1000	Project Substantial Completion   NTP+880 CCD   By 12/07/2025	0	0	3		04-Dec-25*		07-Dec-25	2022-01 - 7d8h - Milestones	◆ Project Substantial Completion   04-Dec-25*																									
<b>Preconstruction</b>																																			
<b>Submittals &amp; Procurements</b>																																			
<b>Health and Safety Plan</b>																																			
A4650	Prepare & Submit Health & Safety Plan	35	0		28-Jul-23 A	15-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Health & Safety Plan																									
A4660	Review & Approve Health & Safety Plan	10	0		16-Sep-23 A	18-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Submittals	■ Review & Approve Health & Safety Plan																									
<b>Traffic Management Plan</b>																																			
A4630	Prepare & Submit Traffic Management Plan	35	0		26-Jul-23 A	13-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Traffic Management Plan																									
A4640	Review & Approval Traffic Management Plan	10	0		14-Sep-23 A	19-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Submittals	■ Review & Approval Traffic Management Plan																									
<b>SWPPP</b>																																			
A4740	Prepare & Submit SWPPP	35	0		11-Jul-23 A	24-Aug-23 A	02-Dec-24	02-Dec-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit SWPPP																									
A4750	Review & Approve SWPPP	10	10	162	09-Apr-24	22-Apr-24	02-Dec-24	13-Dec-24	2022-01 - 5d8h - Submittals	■ Review & Approve SWPPP																									
<b>Gravity Sewers</b>																																			
A4620	Prepare & Submit Gravity Sewers Submittal Package	30	0		13-Jul-23 A	15-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Gravity Sewers Submittal Package																									
A4770	Review & Approve Gravity Sewers Submittal Package	10	0		15-Sep-23 A	18-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Submittals	■ Review & Approve Gravity Sewers Submittal Package																									
A4980	Procure Gravity Sewer Materials	5	1	2	18-Sep-23 A	09-Apr-24	10-Apr-24	11-Apr-24	2022-01 - 5d8h - Submittals	■ Procure Gravity Sewer Materials																									
<b>Low Pressure Sewers</b>																																			
A4780	Prepare & Submit Low Pressure Sewers Submittal Package	35	0		13-Jul-23 A	06-Sep-23 A	24-Dec-24	24-Dec-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Low Pressure Sewers Submittal Package																									
A4790	Review & Approve Low Pressure Sewers Submittal Package	10	0		07-Sep-23 A	28-Sep-23 A	24-Dec-24	24-Dec-24	2022-01 - 5d8h - Submittals	■ Review & Approve Low Pressure Sewers Submittal Package																									
A4990	Procure Low Pressure Sewer Materials	10	1	178	29-Sep-23 A	09-Apr-24	24-Dec-24	24-Dec-24	2022-01 - 5d8h - Submittals	■ Procure Low Pressure Sewer Materials																									
<b>Duplex Pump System</b>																																			
A3840	Prepare & Submit Duplex Pump System Submittal Package	100	0		24-Oct-23 A	06-Nov-23 A	16-Sep-24	16-Sep-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Duplex Pump System Submittal Package																									
A3850	Review & Approve Duplex Pump System Submittal Package	10	0		06-Nov-23 A	06-Nov-23 A	16-Sep-24	16-Sep-24	2022-01 - 5d8h - Submittals	■ Review & Approve Duplex Pump System Submittal Package																									
A3860	Procure Duplex Pump System	200	120	110	07-Nov-23 A	27-Sep-24	16-Sep-24	11-Mar-25	2022-01 - 5d8h - Submittals	■ Procure Duplex Pump System																									
<b>PLC Control Panels</b>																																			
A3870	Prepare & Submit PLC Control Panels Submittal Package	100	100	50	09-Apr-24	29-Aug-24	20-Jun-24	12-Nov-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit PLC Control Panels Submittal Package																									
A3880	Review & Approve PLC Control Panels Submittal Package	10	10	50	30-Aug-24	13-Sep-24	13-Nov-24	26-Nov-24	2022-01 - 5d8h - Submittals	■ Review & Approve PLC Control Panels Submittal Package																									
A3890	Procure PLC Control Panels	200	200	50	16-Sep-24	03-Jul-25	27-Nov-24	15-Sep-25	2022-01 - 5d8h - Submittals	■ Procure PLC Control Panels																									
<b>SBR Transfer Pumps</b>																																			
A3900	Prepare & Submit SBR Transfer Pump Submittal Package	80	70	0	28-Mar-24 A	18-Jul-24	09-Apr-24	18-Jul-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit SBR Transfer Pump Submittal Package																									
A3910	Review & Approve SBR Transfer Pump Submittal Package	10	10	0	19-Jul-24	01-Aug-24	19-Jul-24	01-Aug-24	2022-01 - 5d8h - Submittals	■ Review & Approve SBR Transfer Pump Submittal Package																									
A3920	Procure SBR Transfer Pump	200	200	0	02-Aug-24	20-May-25	02-Aug-24	20-May-25	2022-01 - 5d8h - Submittals	■ Procure SBR Transfer Pump																									
<b>SBR Blower</b>																																			
A3930	Prepare & Submit SBR Blower Submittal Package	80	0		01-Feb-24 A	15-Feb-24 A	20-May-25	20-May-25	2022-01 - 5d8h - Submittals	■ Prepare & Submit SBR Blower Submittal Package																									
A3940	Review & Approve SBR Blower Submittal Package	10	0		15-Feb-24 A	01-Mar-24 A	20-May-25	20-May-25	2022-01 - 5d8h - Submittals	■ Review & Approve SBR Blower Submittal Package																									
A3950	Procure SBR Blower	200	0	280	01-Mar-24 A	09-Apr-24	20-May-25	20-May-25	2022-01 - 5d8h - Submittals	■ Procure SBR Blower																									
<b>Fine Bubble Diffuser</b>																																			
A3960	Prepare & Submit Fine Bubble Diffuser Submittal Package	100	0		17-Jan-24 A	25-Jan-24 A	02-Aug-24	02-Aug-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Fine Bubble Diffuser Submittal Package																									
A3970	Review & Approve Fine Bubble Diffuser Submittal Package	10	0		25-Jan-24 A	25-Jan-24 A	02-Aug-24	02-Aug-24	2022-01 - 5d8h - Submittals	■ Review & Approve Fine Bubble Diffuser Submittal Package																									
A3980	Procure Fine Bubble Diffuser	200	200	80	09-Apr-24	27-Jan-25	02-Aug-24	20-May-25	2022-01 - 5d8h - Submittals	■ Procure Fine Bubble Diffuser																									
<b>VFD Drives</b>																																			
A3990	Prepare & Submit VFD Drives Submittal Package	80	60	0	14-Mar-24 A	03-Jul-24	09-Apr-24	03-Jul-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit VFD Drives Submittal Package																									
A4000	Review & Approve VFD Drives Submittal Package	10	10	0	05-Jul-24	18-Jul-24	05-Jul-24	18-Jul-24	2022-01 - 5d8h - Submittals	■ Review & Approve VFD Drives Submittal Package																									
A4010	Procure VFD Drives	200	200	0	19-Jul-24	06-May-25	19-Jul-24	06-May-25	2022-01 - 5d8h - Submittals	■ Procure VFD Drives																									
<b>Generator</b>																																			
A4020	Prepare & Submit Generator Submittal Package	80	60	0	13-Mar-24 A	03-Jul-24	09-Apr-24	03-Jul-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Generator Submittal Package																									
A4030	Review & Approve Generator Submittal Package	10	10	0	05-Jul-24	18-Jul-24	05-Jul-24	18-Jul-24	2022-01 - 5d8h - Submittals	■ Review & Approve Generator Submittal Package																									
A4040	Procure Generator	200	200	0	19-Jul-24	06-May-25	19-Jul-24	06-May-25	2022-01 - 5d8h - Submittals	■ Procure Generator																									
<b>Transfer Switches</b>																																			
A4050	Prepare & Submit Transfer Switches Submittal Package	100	15	5	05-Feb-24 A	29-Apr-24	16-Apr-24	06-May-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Transfer Switches Submittal Package																									
A4060	Review & Approve Transfer Switches Submittal Package	10	10	5	30-Apr-24	13-May-24	07-May-24	20-May-24	2022-01 - 5d8h - Submittals	■ Review & Approve Transfer Switches Submittal Package																									
A4070	Procure Transfer Switches	200	200	5	14-May-24	04-Mar-25	21-May-24	11-Mar-25	2022-01 - 5d8h - Submittals	■ Procure Transfer Switches																									
<b>Odor Control Systems</b>																																			
A4080	Prepare & Submit Odor Control System Submittal Package	100	20	0	08-Feb-24 A	06-May-24	09-Apr-24	06-May-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Odor Control System Submittal Package																									
A4090	Review & Approve Odor Control System Submittal Package	10	10	0	07-May-24	20-May-24	07-May-24	20-May-24	2022-01 - 5d8h - Submittals	■ Review & Approve Odor Control System Submittal Package																									
A4100	Procure Odor Control System	200	200	0	21-May-24	11-Mar-25	21-May-24	11-Mar-25	2022-01 - 5d8h - Submittals	■ Procure Odor Control System																									
<b>Process Valves</b>																																			
A4110	Prepare & Submit Process Valves Submittal Package	100	1	9	11-Oct-23 A	09-Apr-24	22-Apr-24	22-Apr-24	2022-01 - 5d8h - Submittals	■ Prepare & Submit Process Valves Submittal Package																									
A4120	Review & Approve Process Valves Submittal Package	10	10	9	10-Apr-24	23-Apr-24	23-Apr-24	06-May-24	2022-01 - 5d8h - Submittals	■ Review & Approve Process Valves Submittal Package																									
A4130	Procure Process Valves	170	170	9	24-Apr-24	27-Dec-24	07-May-24	10-Jan-25	2022-01 - 5d8h - Submittals	■ Procure Process Valves																									
<b>Permits</b>																																			
<b>EPA Dewatering Permit</b>																																			
A4710	Obtain EPA Dewatering Permit	80	0		13-Jul-23 A	15-Feb-24 A	13-Nov-24	13-Nov-24	2022-01 - 5d8h - Submittals	■ Obtain EPA Dewatering Permit																									
<b>Construction</b>																																			
<b>Startup Activities</b>																																			
A1040	Mobilization	4	0		06-Sep-23 A	13-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Underground	■ Mobilization																									
A1050	Setup Staging Area	4	0		06-Sep-23 A	12-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Underground	■ Setup Staging Area																									
A1060	Setup Workzone Traffic Control	4	0		06-Sep-23 A	12-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Underground	■ Setup Workzone Traffic Control																									
A1990	Survey & Set Controls	4	0		06-Sep-23 A	12-Sep-23 A	10-Apr-24	10-Apr-24	2022-01 - 5d8h - Underground	■ Survey & Set Controls																									



Start Date: 11-Jul-23  
 Data Date: 08-Apr-24  
 Finish Date: 04-Dec-25

**C.C. Construction Inc.**  
 2022-01-1SU06 R01 - Meetinghouse Pond Area Collection System Pumping Station

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone











Activity ID	Activity Name	Orig. Dur.	Rem. Dur.	Total Float	Early Start	Early Finish	Late Start	Late Finish	Calendar	2024							2025							2026							2027					
										F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
<b>2022-01-1SU06 R01 - Meetinghouse Pond Area Collection System &amp; Pumping Station</b>																																				
<b>Milestones</b>																																				
A1000	Project Substantial Completion   NTP+880 CCD   By 12/07/2025	0	0	3		04-Dec-25*		07-Dec-25		◆ Project Substantial Completion   NTP+880 CCD   B																										
<b>Construction</b>																																				
<b>Pressure Testing / Disinfection</b>																																				
A5280	Pressure Testing & Disinfection Water Service Lines   Uncle Vic's	7	7	59	09-Apr-24	23-Apr-24	07-Aug-24	19-Aug-24	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Uncle Vic's																									
A5290	Pressure Testing & Disinfection Water Service Lines   Karen	7	7	59	24-Apr-24	06-May-24	20-Aug-24	03-Sep-24	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Karen																									
A5300	Pressure Testing & Disinfection Water Service Lines   Deerwood	7	7	59	07-May-24	16-May-24	04-Sep-24	16-Sep-24	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Deerwood																									
A5310	Pressure Testing & Disinfection Water Service Lines   School	7	7	1	16-Sep-24	25-Sep-24	17-Sep-24	26-Sep-24	2022-01 - 5d8h - No Summer	■	Pressure Testing & Disinfection Water Service Lines   School																									
A5320	Pressure Testing & Disinfection Water Service Lines   Manito	7	7	1	26-Sep-24	08-Oct-24	30-Sep-24	09-Oct-24	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Manito																									
A5330	Pressure Testing & Disinfection Water Service Lines   Cheney	7	7	1	09-Oct-24	23-Oct-24	15-Oct-24	24-Oct-24	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Cheney																									
A5340	Pressure Testing & Disinfection Water Service Lines   Monument	7	7	1	24-Oct-24	05-Nov-24	28-Oct-24	06-Nov-24	2022-01 - 5d8h - No Summer	■	Pressure Testing & Disinfection Water Service Lines   Monument																									
A5350	Pressure Testing & Disinfection Water Service Lines   Grist	7	7	1	06-Nov-24	20-Nov-24	12-Nov-24	21-Nov-24	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Grist																									
A5360	Pressure Testing & Disinfection Water Service Lines   Pond	7	7	1	21-Nov-24	09-Dec-24	25-Nov-24	10-Dec-24	2022-01 - 5d8h - No Summer	■	Pressure Testing & Disinfection Water Service Lines   Pond																									
A5370	Pressure Testing & Disinfection Water Service Lines   High Tide	7	7	1	10-Dec-24	19-Dec-24	11-Dec-24	26-Dec-24	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   High Tide																									
A5380	Pressure Testing & Disinfection Water Service Lines   Cedar	7	7	1	26-Dec-24	13-Jan-25	02-Jan-25	14-Jan-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Cedar																									
A5390	Pressure Testing & Disinfection Water Service Lines   Windy	7	7	1	14-Jan-25	28-Jan-25	15-Jan-25	29-Jan-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Windy																									
A5400	Pressure Testing & Disinfection Water Service Lines   Harvey's	7	7	1	29-Jan-25	10-Feb-25	30-Jan-25	11-Feb-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Harvey's																									
A5410	Pressure Testing & Disinfection Water Service Lines   Great Oak	7	7	1	11-Feb-25	25-Feb-25	12-Feb-25	26-Feb-25	2022-01 - 5d8h - No Summer	■	Pressure Testing & Disinfection Water Service Lines   Great Oak																									
A5420	Replace Testing & Disinfection Water Main   Baxter	7	7	1	26-Feb-25	10-Mar-25	27-Feb-25	11-Mar-25	2022-01 - 5d8h - Underground	■	Replace Testing & Disinfection Water Main   Baxter																									
A5430	Pressure Testing & Disinfection Water Service Lines   Natural	7	7	1	11-Mar-25	20-Mar-25	12-Mar-25	24-Mar-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Natural																									
A5440	Pressure Testing & Disinfection Water Service Lines   Nauset Farms	7	7	1	24-Mar-25	02-Apr-25	25-Mar-25	03-Apr-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Nauset Farms																									
A5450	Pressure Testing & Disinfection Water Service Lines   Baxter	7	7	1	03-Apr-25	15-Apr-25	07-Apr-25	16-Apr-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Baxter																									
A5460	Pressure Testing & Disinfection Water Service Lines   Pine Ridge	7	7	1	16-Apr-25	30-Apr-25	22-Apr-25	01-May-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Pine Ridge																									
A5480	Pressure Testing & Disinfection Water Service Lines   Main	7	7	1	01-May-25	13-May-25	05-May-25	14-May-25	2022-01 - 5d8h - No Summer	■	Pressure Testing & Disinfection Water Service Lines   Main																									
A5490	Pressure Testing & Disinfection Water Service Lines   Lewis	7	7	34	14-May-25	28-May-25	24-Jul-25	05-Aug-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Lewis																									
A5500	Pressure Testing & Disinfection Water Service Lines   Lucy's	7	7	34	29-May-25	10-Jun-25	06-Aug-25	18-Aug-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Lucy's																									
A5510	Pressure Testing & Disinfection Water Service Lines   Cole's	7	7	34	11-Jun-25	26-Jun-25	19-Aug-25	02-Sep-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Cole's																									
A5520	Pressure Testing & Disinfection Water Service Lines   Packet	7	7	34	30-Jun-25	14-Jul-25	03-Sep-25	15-Sep-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Packet																									
A5530	Pressure Testing & Disinfection Water Service Lines   Pochet	7	7	0	16-Sep-25	25-Sep-25	16-Sep-25	25-Sep-25	2022-01 - 5d8h - No Summer	■	Pressure Testing & Disinfection Water Service Lines   Pochet																									
A5540	Pressure Testing & Disinfection Water Service Lines   Beach	7	7	0	29-Sep-25	08-Oct-25	29-Sep-25	08-Oct-25	2022-01 - 5d8h - No Summer	■	Pressure Testing & Disinfection Water Service Lines   Beach																									
A5550	Pressure Testing & Disinfection Water Service Lines   Barley Neck	7	7	0	14-Oct-25	23-Oct-25	14-Oct-25	23-Oct-25	2022-01 - 5d8h - No Summer	■	Pressure Testing & Disinfection Water Service Lines   Barley Neck																									
A5560	Pressure Testing & Disinfection Water Service Lines   Larboard	7	7	0	27-Oct-25	05-Nov-25	27-Oct-25	05-Nov-25	2022-01 - 5d8h - Underground	■	Pressure Testing & Disinfection Water Service Lines   Larboard																									
<b>Final Paving &amp; Project Finishes</b>																																				
<b>Project Finishes</b>																																				
A4950	Inspect & Clean Sewer Lines   Project Wide	12	12	0	06-Nov-25	04-Dec-25	06-Nov-25	04-Dec-25	2022-01 - 5d8h - Underground	■	Inspect & Clean Sewer Lines   Project Wide																									



Start Date: 11-Jul-23  
 Data Date: 08-Apr-24  
 Finish Date: 04-Dec-25

**C.C. Construction Inc.**  
 2022-01-1SU06 R01 - Meetinghouse Pond Area Collection System Pumping Station

Remaining Level of Effort	Remaining Work
Actual Level of Effort	Critical Remaining Work
Actual Work	Milestone











